




DMIT HYDROGEOLOGIC ANNUAL WORK PLAN (FY2018-FY2025)

*Central Florida
Water Initiative*

This document is the product of the Data, Monitoring, and Investigations Team (DMIT) and represents an update to the DMIT 2016 Work Plan Update dated July 2016.

April 13, 2018



Executive Summary

Sixty-two wells were planned for construction in FY2017. A total of 24 wells were completed including 7 wetland surficial aquifer (SA), 7 general SA/intermediate aquifer (IA), 7 Upper Floridan aquifer (UFA), and 3 Lower Floridan aquifer (LFA) wells. The remaining wells were not constructed during FY2017 due to difficulties with site access authorization, contractor scheduling, recent above average rainfall, and changes in site priorities. However, development of 38 sites are currently in-progress. In addition to the 24 wells, 9 wetland sites were also completed. Wells and wetland sites not completed in FY2017 will be incorporated into the FY2018 Work Plan as appropriate. A total of 40 wells are planned to be constructed during FY2018. This includes 5 wetland SA, 17 general SA/IA, 11 UFA/APPZ, and 7 LFA wells. A total of 8 wetland sites are planned for completion during FY2018. The estimated cost for DMIT construction for FY2018 is \$5.76 million dollars. In April 2018, the CFWI Steering Committee (SC) approved an extension of the DMIT construction program through FY2025.

DRAFT

Contents

Executive Summary.....	i
Abbreviations and Acronyms.....	iii
1.0 Introduction	1
2.0 Status of DMIT Monitoring Site Construction.....	1
Figure 1: Status of DMIT Sites (March 2018)	2
Figure 2: DMIT Site by Monitored Resource (March 2018).....	3
2.1 FY2017 Well Construction.....	4
2.2 Planned FY2018 Work Plan Well Construction	4
2.2.1 Wetland SA Wells.....	4
2.2.2 General SA/IA Wells.....	4
2.2.3 UFA/APPZ Wells	5
2.2.4 LFA Wells.....	5
2.3 FY2017 Wetland Transects	5
2.4 Planned FY2018-2025 Work Plan Wetland Transects.....	5
3.0 FY2018 Work Plan Funding	5
Table 1: Implementation Costs by Fiscal Year	6
4.0 Status of Other Action Items.....	6
5.0 Summary and Recommendations.....	7
6.0 Appendices.....	8
Appendix A: DMIT Site Status (March 2018)	8

Abbreviations and Acronyms

APPZ – Avon Park Permeable Zone

CFWI – Central Florida Water Initiative

DMIT – Data, Monitoring, and Investigations Team

FY – Fiscal year (October 1 – September 30, Fiscal years are named based on the year they end)

General SA/IA – Surficial and Intermediate aquifer wells supporting general monitoring

HAT – Hydrologic Assessment Team

LFA – Lower Floridan aquifer

Minimum Standards Document - Minimum Standards for Water Resource Data Collection, Site Establishment and Field Data Collection Protocols

SC – Steering Committee

SFWMD – South Florida Water Management District

SFWWMD – Southwest Florida Water Management District

SJRWMD – St. Johns River Water Management District

Summary Report - CFWI Regional Monitoring Program: Summary Report (June 2014)

Wetland SA - Wetland monitoring surficial aquifer wells

WMDs - Water management districts

UFA – Upper Floridan aquifer

2015 Work Plan - DMIT Hydrogeologic Work Plan for FY2015 – FY2020 (approved January 30, 2015)

2016 Work Plan - DMIT Hydrogeologic Work Plan Update for FY2016-FY2020 (July 22, 2016)

2018 Work Plan - DMIT Hydrogeologic Work Plan for FY2018–FY2025¹

¹ Following completion of the 2016 Work Plan, the DMIT requested and received approval to amend the deadline for subsequent work plans from July to January. There is no “2017 Work Plan” for this reason.

1.0 Introduction

The Central Florida Water Initiative (CFWI) is a planning-level effort to review existing and projected water use demands in a five-county region of Central Florida and requires coordination between various stakeholders including the South Florida Water Management District (SFWMD), Southwest Florida Water Management District (SWFWMD), St. Johns River Water Management District (SJRWMD), Florida Department of Environmental Protection (FDEP), and the Florida Department of Agriculture and Consumer Services (FDACS). The Data, Monitoring, and Investigations Team (DMIT) is tasked to ensure that available hydrologic, environmental, and other pertinent data collected throughout the region are identified, inventoried, and accessible to support the CFWI technical initiatives and CFWI regulatory activities. DMIT summarized data collection findings and activities within the CFWI region and prepared the *CFWI Regional Monitoring Program: Summary Report (June 2014)* (Summary Report). Following the acceptance of the Summary Report, the SC provided additional guidance to DMIT to develop a work plan detailing an implementation strategy based on the Summary Report findings and minimum data collection standards. The annual workplans are developed based on fiscal years.

The initial work plan, *DMIT Hydrogeologic Work Plan for FY2015–FY2020* (2015 Work Plan), set forth construction and other data collection activities through FY2020. The objective of this plan was to establish a schedule for the construction and testing at existing and new data collection sites identified in the Summary Report. The work plan is updated on an annual basis and provides a tool to convey information to CFWI management and the SC to ensure data collection needs for the CFWI region are being met. Following the initial work plan, an updated work plan was approved in July 2016, entitled *DMIT Hydrogeologic Work Plan Update for FY2016-FY2020* (2016 Work Plan), that describes progress from the previous fiscal year.

In April 2018, the CFWI SC approved an extension of the DMIT construction program through FY2025. This document, the *DMIT Hydrogeologic Work Plan Update for FY2018-FY2025* (2018 Work Plan), is the second update to the 2015 Work Plan and describes the progress since the 2016 Work Plan, as well as the implementation schedule for future work through FY2025. The status of items included in the Ongoing DMIT Activities section of the previous work plans are also updated in this report. Where necessary, any changes to monitoring site locations or frequencies are included. This report supersedes the previously published work plans and serves as the working document for future activities. All documents and methodologies can be found at the CFWI website (www.cfwiwater.com).

2.0 Status of DMIT Monitoring Site Construction

The location and status of all existing and proposed DMIT monitoring sites developed pursuant to the DMIT work plans are shown in **Figure 1**. The water resources monitored at the sites are indicated in **Figure 2**. Information about the status of each site is provided in **Appendix A**. Sites planned but not mapped are sites whose exact location are yet to be determined.

Figure 1: Status of DMIT Sites (March 2018)





Figure 2: Site by Monitored Resource (March 2018)



2.1 FY2017 Well Construction

The Summary Report identified regional water resource monitoring data gaps in the CFWI area. The wells constructed pursuant to the work plans are designed to fill these data gaps. Sixty-two wells were planned for construction throughout the CFWI area in FY2017. Twenty-Four wells were completed. Of these, 7 wetland SA, 7 general SA/IA, 7 UFA, and 3 LFA wells were completed. The remaining wells could not be completed due to difficulties with site access authorization, contractor scheduling, recent above average rainfall and changes in site priority. However, 38 sites are currently in-progress. Wells not completed in FY2017 will be incorporated into the FY2018 Workplan as appropriate. Following construction, all monitor wells were instrumented for water level monitoring and, where applicable, incorporated into water quality monitoring. The status of well completion progress can be found in **Figure 1** and **Appendix A**.

2.2 Planned FY2018 Work Plan Well Construction

This section identifies wells to be completed under the FY2018 Work Plan. Planned well construction is described per well type for FY2018, and FY2019 through 2025 in the following sections and on **Figures 1 and 2**. A detailed list of wells, along with planned dates for completion and other information, can be found in [Appendix A](#). Placeholders have been included in the table for those wetland sites not yet identified. Those sites requiring exploratory coring prior to well construction will be listed in multiple years. Following construction, all well sites will be instrumented for long-term water level measurement and, where applicable, incorporated into existing water quality monitoring plans.

2.2.1 Wetland SA Wells

Construction of wetland SA wells is ongoing. These monitoring wells support wetland monitoring objectives. Prior to the planned construction, wetland sites are evaluated by wetland specialists from each WMD to ascertain meeting the Summary Report and minimum standard requirements, including whether an existing SA monitoring well can be used to support the wetland monitoring effort. Vegetative assessments and transects are completed for each of the wetland sites consistent with the data collection requirements of the Minimum Standards Document. Currently, construction of 5 wetland SA wells are planned for FY2018, and 77 wells are planned for FY2019 through FY2025.

2.2.2 General SA/IA Wells

Construction of general SA/IA wells is ongoing. These monitoring wells support existing monitoring of the Floridan Aquifer System. Wells included in this section do not include wetland wells. Currently, construction of 17 general SA/IA wells are planned in FY2018, and 51 wells are planned for FY2019 through FY2025.

2.2.3 UFA/APPZ Wells

Construction of UFA/APPZ wells is ongoing. These wells support regional water resource monitoring efforts. Generally, these sites are located near minimum flows and minimum levels lakes. Currently, construction of 11 UFA/APPZ wells are planned in FY2018, and 19 wells are planned for FY2019 through FY2025.

2.2.4 LFA Wells

Construction of LFA wells is ongoing. These wells support regional water resource monitoring efforts. Construction of 7 LFA wells are planned for FY2018, and 25 wells are planned for FY2019 through FY2025.

2.3 FY2017 Wetland Transects

Work to establish wetland monitoring sites is ongoing. Staff completed 9 of the targeted 27 wetland monitoring sites in FY2017. Work completed includes construction of SA monitoring wells (where needed), establishing transects and conducting the vegetative assessment work. A total of 22 wetland monitoring sites have been completed since implementation of DMIT with a total of 11 SA monitoring wells constructed to support wetland monitoring efforts. The remaining 11 wetland completed monitoring sites had existing SA monitoring wells that met the minimum standards for the wetland monitoring program.

2.4 Planned FY2018-2025 Work Plan Wetland Transects

Staff is working towards completion of the wetland monitoring program as identified in the 2014 Summary Report. A total of 85 wetland sites remain to be established during FY2018-FY2025 to meet the monitoring goals established in the 2014 Summary Report. A total of 8 wetland monitoring sites are scheduled for completion in FY2018. The remaining 77 wetland sites will be completed during FY2019-FY2025.

3.0 FY2018 Work Plan Funding

Funding for planned sites is dependent on approvals and priorities for each WMD and varies for each fiscal year. A breakdown of the current and estimated funding to complete the planned well construction is included in **Table 1**. Total implementation costs are a combination of construction, real estate and consulting costs. Salaries from WMD staff efforts is not included in the costs. Cost for FY2018 is budgeted but may be lower than the estimated amount based on actual construction. Cost for FY2019-2025 is estimated for the seven-year period and subject to funding.

Table 1: Implementation Costs by Fiscal Year

Fiscal Year	Total Implementation Costs (in millions)
2015	\$0.55
2016	\$1.15
2017	\$2.86
2018	\$5.76
2019-2025 (estimated)	\$27.38
Total	\$37.70

4.0 Status of Other Action Items

Action Item	Status
Update and expand the number of sources in the current Well Data Inventory created in 2014.	The update of the Well Data Inventory database and figure was completed in December 2017. The updated table and map can be found at the CFWI website and will be updated annually.
Complete a GIS analysis and field verification process to verify the locations of potential SA monitoring sites for pairing with existing UFA stations – scheduled to start in FY2017.	The process was started by all WMDs in FY2017 and has been completed. Existing UFA well sites that did not have a SA well within 1,000 feet of the UFA well were added to the well construction table as appropriate.
Identify and acquire legal access to future monitoring locations.	This task is ongoing. Improvements have been made in the efficiency and process of obtaining access, particularly with state lands.
Facilitate coordination of new information on aquifer characteristics to the Hydrologic Assessment Team (HAT) for model calibration.	DMIT met with HAT and discussed the data needs for aquifer characteristics and frequency. HAT instructed DMIT to provide updates on any new data as they become available. Further discussions are planned for FY2018 to determine a consistent process across WMDs.
Develop and update a uniform electronic database for storing field reports and digital	The creation of an electronic database and incorporating data into the forms

media associated with each wetland site.	for uploading for all WMDs are ongoing. A template for the data collection forms was completed in December, 2017. Development of a common database between the Districts that will be available on the CFWI website will be completed by December 2018.
Update the annual work plan to report progress of ongoing activities, changes in construction activities and costs to the MOC and SC.	The work plan is updated annually and includes changes in construction activities and costs. The next update will be completed in December 2018.
Provide other support services to the CFWI effort as requested.	DMIT continues to provide support to other entities as needed.

5.0 Summary and Recommendations

Sixty-two wells were planned for construction in FY2017. A total of 24 wells, including 7 wetland SA, 7 general SA/IA, 7 UFA, and 3 LFA wells, were completed in FY2017. The remainder of the wells were not constructed due to difficulties with site access authorization, contractor scheduling, above average rainfall, and changes in site priorities. However, 38 wells are currently in-progress. In addition to the 24 wells, 9 wetland sites were completed. Wells and wetland sites not completed in FY2017 will be incorporated into the FY2018 Work Plan as appropriate. A total of 40 wells are planned for construction during FY2018. This includes 5 wetland SA, 17 general SA/IA, 11 UFA/APPZ, and 7 LFA wells. A total of 8 wetland sites are planned to be completed during FY2018. The estimated cost for DMIT construction for FY2018 is \$5.76 million dollars.

DMIT updated the well inventory list for all District, state agency, county, city, and permittee wells within the CFWI area. As requested by the HAT, the DMIT assessed existing UFA well sites within CFWI and added SA wells to the DMIT well construction list for those sites that did not have another SA well within a 1,000-foot radius. Those sites requiring SA monitor well installation have been included in the 2018 Work Plan. Site acquisition continued throughout FY2017. Development of a new wetlands electronic database is ongoing and completion is anticipated in FY2018. An Excel form was completed and the WMDs will be uploading wetland data following the new process. Once completed, the database will be available on the CFWI website. In April 2018, the CFWI Steering Committee approved an extension of the DMIT construction program through FY2025.

6.0 Appendices

Appendix A: DMIT Site Status (March 2018)

[Green - Complete, Blue - In Progress, Red - Proposed, Brown - Deleted]

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
1	Alston Bay	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
2	Alston New Cypress	SWF	Wetlands	2017	1	1 Wetland SA	Complete/2017
3	Bay Lake	SJR	Wetlands	2020	1	1 wetland SA	Proposed
4	Econ SF South	SJR	Wetlands	2017	1	1 wetland SA	Complete/2017
5	Econ SF North	SJR	Wetlands	2017	1	1 wetland SA	Complete/2017
6	Bull Creek WMA North	SJR	Wetlands /WL/WQ	2016	3	Core, 1 wetland SA, 1 general SA/IA, 1 UFA/APPZ	Complete/2016
7	Bull Creek WMA South	SJR	Wetlands /WL/WQ	2016	3	1 wetland SA, 1 general SA/IA, 1 UFA/APPZ	Complete/2016
8	C-33	SF	WL/WQ	2018 - 2020	4	1 SA, 2 UFA, 1 LFA	Proposed
9	Camp Lonesome	SF	Wetlands	2020	1	1 SA	Proposed
10	Campbell Rch	SJR	WL/WQ	2017	1	Core, 1 LFA	Complete/2017
11	City of Lakeland Wellfield G	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
12	City of Lakeland Wellfield J	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
13	City of Lakeland Wellfield K	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
14	Clinch Lake	SWF	WL	2018	1	1 General SA	In Progress
15	Coley Deep	SWF	WL	2022	1	1 General SA	Proposed
16	Crooked Lake	SWF	WL/WQ	2017	5	1 General SA, 1 UFA, 1 LFA I, 2 LFA II	In Progress
17	Crooked Lake (Orange Co)	SJR	Wetlands	2017	0	N/A	Deleted
18	Crystal Lake	SWF	WL	2019	1	1 General SA	Proposed
19	Deseret Ranch/Lk Myrtle	SF	WL/WQ	2018	4	1 UFA; 2 LFA, 1 SA	In Progress
21	Dixie Lk Wetland	SJR	Wetlands	2017	1	1 wetland SA	Complete/2017
22	Duda-Whittle Wells	SJR	WL/WQ	2015	1	Core, 1 LFA	Complete/2016
23	Eagle Lake	SWF	WL	2018	2	1 General SA, 1 UFA	In Progress
24	Dinner Lake	SWF	WL	2020	1	1 General SA	Proposed
24	East Pine Island - Shingle Creek Basin	SF	Wetlands	2018	1	1 SA wetlands	In Progress

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
25	Econ Sandhills Rt420	SJR	WL/WQ	2015	5	2 general SA/IA, 2 UFA/APPZ, 1 LFA, Core	Complete/2017
26	Fish Lake Deep NR Lakeland	SWF	WL	2021	1	1 General SA	Proposed
27	Frostproof	SWF	WL/WQ	2018	4	1 General SA, 1 UFA, 1 LFA I, 1 LFA II	In Progress
28	Green Swamp 4	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
29	Green Swamp 7	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
30	Green Swamp Bay	SWF	Wetlands	2016	1	1 Wetland SA	Complete/2016
31	Groveland Sunshine Water Plant	SJR	WL/WQ	2015	1	1 UFA/APPZ, Core	Complete/2015
32	Hal Scott Preserve - floodplain	SJR	Wetlands	2020	1	1 wetland SA	Proposed
33	HH-2-IC	SF	WL/WQ	2021 - 2022	5	1 SA, 2 UFA, 2 LFA	Proposed
34	Homeland DEP 9	SWF	WL	2022	1	1 General SA	Proposed
35	Intercession City	SF	Wetlands	2018	0	0	In Progress
36	Intercession City - UFA monitoring start	SF	WL/WQ	2018	0	1 UFA- existing (to be instrumented)	In Progress
37	Island Lake	SJR	Wetlands	2017	0	N/A	Deleted
38	Scrub Point South	SJR	WL/WQ	2017	2	1 UFA/APPZ, 1 LFA	In Progress
39	Keene's Pt Park	SF	Wetlands	2020	1	1 SA	Proposed
40	Turnpike	SJR	WL/WQ	2017	2	1 general SA/IA, 1 UFA/APPZ	Complete/2017
41	Lake Alfred Deep at Lake Alfred	SWF	WL	2022	1	1 General SA	Proposed
42	Lake Amoret	SWF	WL	2017	2	1 General SA, 1 UFA	Complete/2017
43	Lake Annie	SWF	WL	2022	2	1 General SA, 1 UFA	Proposed
44	Lake Aurora	SWF	WL	2021	2	1 General SA, 1 UFA	Proposed
45	Lake Bonnie	SWF	WL	2025	1	1 General SA	Proposed
46	Lake Brantley	SJR	MFL	2018	1	1 UFA/APPZ	Proposed
47	Lake Easy	SWF	WL	2018	1	1 General SA	In Progress
48	Lake Eva	SWF	WL	2021	2	1 General SA, 1 UFA	Proposed
49	Lake Lee	SWF	WL	2022	1	1 General SA	Proposed
50	Lake Louisa Wetland	SJR	Wetlands	2017	1	1 wetland SA	Complete/2017

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
51	Lake Lowery	SWF	WL	2024	2	1 General SA, 1 UFA	Proposed
52	Lake Mabel	SWF	WL	2023	1	1 General SA	Proposed
53	Lake Marion Creek - East	SF	Wetlands	2018	1	1 SA wetlands	In Progress
54	Lake McLeod	SWF	WL	2018	1	1 General SA	In Progress
55	Wekiva Springs State Park - Lake Prevatt	SJR	Wetlands	2019	0		Proposed
56	Lk Proctor	SJR	Wetlands	2016	1	1 wetland SA	Complete/2016
57	Lake Starr	SWF	WL	2020	2	1 General SA, 1 UFA	Proposed
58	Lake Sunset	SJR	WL/WQ	2019	1	1 UFA/APPZ	In Progress
59	Sylvan Lk Wells	SJR	Wetlands /MFL	2016	0		Complete/2016
60	Lake Trout	SWF	WL	2019	2	1 General SA, 1 UFA	In Progress
61	Lake Venus	SWF	WL	2020	1	1 General SA	Proposed
62	Lake Wales (formerly Waverly)	SWF	WL/WQ	2019	4	1 General SA, 1 UFA, 2 LFA I	In Progress
63	Lake Wales Ridge State Forest Arbuckle 1	SWF	Wetlands	2019	1	1 Wetland SA	In Progress
64	Lake Wales Ridge State Forest Arbuckle 2	SWF	Wetlands	2019	1	1 Wetland SA	In Progress
65	Lake Wales Ridge State Forest Walk in the Water 1	SWF	Wetlands	2019	1	1 Wetland SA	In Progress
66	Lake Wales Ridge State Forest Walk in the Water 2	SWF	Wetlands	2019	1	1 Wetland SA	In Progress
67	Lake Wales Ridge Wildlife and Environmental Area Mountain Lake Cutoff 1	SWF	Wetlands	2017	0		Complete/2017
68	Lake Wales Ridge Wildlife and Environmental Area Mountain Lake Cutoff 2	SWF	Wetlands	2019	1	1 Wetland SA	In Progress
69	Lake Wales Ridge Wildlife and Environmental Area Mountain Lake Cutoff 3	SWF	Wetlands	2017	0	4 SA	Deleted
70	Lake Wales Ridge Wildlife and Environmental Area Mountain Lake Cutoff 4	SWF	Wetlands	2017	0	4 SA	Deleted
71	Long Branch	SJR	Wetlands	2020	1	1 wetland SA	Proposed

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
72	LW4P	SWF	WL	2018-2020	-	1 SA	Deleted
73	Minneola	SJR	WL/WQ	2016	1	1 UFA/APPZ	Complete/2016
74	N Boggy Marsh (aka Hilochee WMD unnamed lake)	SJR	Wetlands /MFL	2019	1	1 wetland SA	Proposed
75	North Lake Wales	SWF	WL	2019	1	1 General SA	Proposed
76	North Osceola	SJR	WL/WQ	2024	4	Core / 2 general SA/IA, 1 UFA/APPZ, 1 LFA	Proposed
77	ORF-60	SF	WL/WQ	2023	2	1 UFA, 1 APPZ	Proposed
78	OSF-52	SF	WL/WQ	2019	2	2 LFA	In Progress
79	OSF-53 - rehabilitation	SF	WL/WQ	2018-2020	3	1 APPZ; 1 UFA; LFA core-hole and testing; 1 LFA-upper	In Progress
80	OSF-70 - St Cloud	SF	WL/WQ	2019	0	Existing SA, UFA, AAPZ, LFA	Proposed
81	OUC - Air 19	SF	WL/WQ	2020	1	1 UFA	Proposed
82	Pasture Reserve	SJR	WL/WQ	2015	1	1 LFA	Complete/2015
83	Peace River at Bartow	SWF	WL	2024	1	1 General SA	Proposed
84	Peace River at Fort Meade	SWF	WL	2024	1	1 General SA	Proposed
85	Pine Island Well	SJR	WL/WQ	2017	2	1 general SA/IA, 1 UFA/APPZ	Complete/2017
86	Praire Lake (SJ-GA)	SJR	Wetlands	2017	0		Complete/2017
87	Prince Parcel Wells	SJR	WL/WQ	2022	2	1 general SA/IA, 1 LFA	In Progress
88	River Lakes Cnsrv A.	SJR	WL/WQ	2016	3	2 general SA/IA, 1 UFA/APPZ	Complete/2016
89	Rock Springs Run Park	SJR	Wetlands	2019	1	1 wetland SA	Proposed
90	Rock Springs Run State Reserve - forested strand	SJR	Wetlands	2019	1	1 wetland SA	Proposed
91	Rock Springs Run State Reserve - isolated forest	SJR	Wetlands	2019	0		Proposed
92	Rock Springs Run State Reserve - isolated marsh	SJR	Wetlands	2019	1	1 wetland SA	Proposed
93	ROMP 46 - Baird	SWF	WL/WQ	2021	4	1 General SA, 2 UFA, 1 LFA, Coring/ Testing	In Progress
94	ROMP 73 - Winterhaven	SWF	WL	2018	1	1 General SA	In Progress
95	ROMP 75 - Auburndale	SWF	WL/WQ	2016	1	1 LFA II	Complete/2016

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
96	ROMP 87 - Green Swamp	SWF	WL	2017	1	1 General SA	Complete/2017
97	ROMP 88 - Rock Ridge (Green Swamp West)	SWF	WL/WQ	2017	2	1 LFA I, 1 LFA II, Coring/ Testing	In Progress
98	ROMP 88.5 - Northeast Polk (formerly Green Swamp East)	SWF	WL/WQ	2019	4	1 General SA, 1 UFA, 1 LFA I, 1 LFA II, Coring/Testing	In Progress
99	Round Lake	SJR	Wetlands	2017	0		Complete/2017
100	S.R. 60 near Lake Weo & Rosilie	SF	WL/WQ	2023	4	1 SA, 1 UFA, 1 APPZ, 1 LFA	Proposed
101	Sanlon Ranch	SWF	WL	2022	1	1 General SA	Proposed
102	Thornhill Deep Near Davenport	SWF	WL	2018	2	1 General SA, 1 UFA	In Progress
103	Tosohatchee WMA - isolated marsh	SJR	Wetlands	2019	0	1 SA	Deleted
104	Tosohatchee WMA - large isolated forested wetland	SJR	Wetlands	2020	1	1 wetland SA	Proposed
105	Wekiva Springs State Park - Wekiva River Swamp	SJR	Wetlands	2019	1	1 wetland SA	Proposed
106	Lk Jesup E AP Blvd	SJR	WL/WQ	2017	3	Core / 1 general SA/IA, 1 UFA/APPZ, 1 LFA	In Progress
107	Wolf Creek Ranch CA	SJR	WL/WQ	2018	3	Core / 2 general SA/IA, 1 UFA/APPZ	Proposed
108	World Gateway	SF	Wetlands	2016	0	1 SA	Deleted
109	Yeekaw Junction	SJR	WL/WQ	2018	4	Core / 2 general SA/IA, 1 UFA/APPZ, 1 LFA	Proposed
110	Wetland Well REG	SWF	WL	2023	1	1 General SA	Proposed
111	Wetland Well REG	SWF	WL	2023	1	1 General SA	Proposed
112	Wetland Well REG	SWF	WL	2023	1	1 General SA	Proposed
113	Wekiva Springs State Park - Neighborhood Lake	SJR	Wetlands	2019	1	1 wetland SA	Proposed
114	Lake Jesup CA	SJR	Wetlands	2017	1	1 wetland SA	Complete/2017
115	Three Lakes WMA	SJR	WL/WQ	2018	4	Core / 2 general SA/IA, 1 UFA/APPZ, 1 LFA	Proposed

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
116	Scrub Point North	SJR	Wetlands	2017	1	1 wetland SA	Complete/2017
117	West Polk	SWF	WL/WQ	2018	3	Core, 1 General SA, 1 UFA, 1 LFA II	Proposed
118	SE Wellfield	SWF	WL/WQ	2018	3	Core, 1 General SA, 1 UFA, 1 LFA II	Proposed
119	CRWPF (Bartow)	SWF	WL/WQ	2017	1	Core, 1 LFA	Complete/2017
120	Snell Creek - East	SF	Wetlands	2018	1	1 SA wetlands	In Progress
121	Tibet Butler 1	SF	Wetlands	2018	0	0	In Progress
122	Walk in the Water	SF	Wetlands	2019	1	1 SA wetlands	In Progress
123	London Creek	SF	Wetlands	2019	1	1 SA wetlands	In Progress
124	Hatchineha	SF	Wetlands	2019	1	1 SA wetlands	In Progress
125	Garnder Cobb	SF	Wetlands	2019	1	1 SA wetlands	In Progress
126	Moss Park/Split Oak	SF	Wetlands	2020	1	1 SA wetlands	Proposed
127	Bombing Range	SF	Wetlands	2020	1	1 SA wetlands	Proposed
128	Okeechobee Plain	SF	Wetlands	2020	1	1 SA wetlands	Proposed
129	Lake Sunset-wetland	SJR	Wetlands	2016	0		Completed/2016
130	Lake Marion Creek - West	SF	Wetlands	2018	1	1 SA wetlands	In Progress
131	Tibet Butler 2	SF	Wetlands	2018	0	0	In progress
132	Snell Creek - West	SF	Wetlands	2018	1	1 SA wetlands	In Progress
	Unnamed Wetland Placeholders	SF	Wetlands	2020	2	2 SA wetlands	Proposed
	Unnamed Wetland Placeholders	SWF	Wetlands	2022	8	8 Wetland SA	Proposed
	Unnamed Wetland Placeholders	SWF	Wetlands	2019	5	8 Wetland SA	Proposed
	Unnamed Wetland Placeholders	SWF	Wetlands	2020	10	8 Wetland SA	Proposed
	Unnamed Wetland Placeholders	SJR	Wetlands	2020	4	4 wetland SA	Proposed
	Unnamed Wetland Placeholders	SJR	Wetlands	2021	4	4 wetland SA	Proposed

ID	Site Name	WMD	Site Type	Estimated Construction FY	Number New Well(s)	Well Type(s)	Status/Completion FY
	Unnamed Wetland Placeholders	SJR	Wetlands	2022	1	1 wetland SA	Proposed
	Unnamed Wetland Placeholders	SJR	Wetlands	2023	8	8 wetland SA	Proposed
	Unnamed Wetland Placeholders	SJR	Wetlands	2024	1	1 wetland SA	Proposed
	Unnamed Wetland Placeholders	SJR	Wetlands	2025	1	1 wetland SA	Proposed
	Unnamed Wetland Placeholders	SWF	Wetlands	2023	7	6 Wetland SA	Proposed
	Notes WL = water level WQ = water quality SF = South Florida Water Management District SJR = St. Johns River Water Management District SWF = Southwest Florida Water Management District SA = surficial aquifer IA = intermediate aquifer UFA = Upper Floridan aquifer LFA = Lower Floridan aquifer TBD = To Be Determined				237		