

07/03/2018 DRAFT Schedule for 2020 CFWI RWSP

Task	Old Due Dates	Old Duration	New Due Dates	New Duration
Transient Model Calibration Completed	12/31/2017		November 2018 ?	
All Scenarios - Model Runs - Completed	9/30/2018		December 2018 - January 2019 ?	
Technical Methods Workshop	N/A		February ? 2019	
All Analyses Completed (This is all teams - MFLRT, EMT, GAT and includes producing maps and results for the RWSP)	10/17/2018		February 2019 - 4/30/2019	
Introduction, Progress since 2015, Demand, Conservation, Funding, WR Development, Sources Options Chapters and Appendices to RWSP	10/1/2018		2/1/2019	
All Remaining (model dependent) Chapters and Appendices to RWSP Team	8/30/2018 - 2/27/2019		5/30/2019	
Technical Writing Team Prepares 1st Internal Draft	2/27/2019 - 6/5/2019	95 Days	5/30/2019 - 8/14/2019	75 Days
1st Internal RWSP Draft Release	6/5/2019		8/15/2019	
Review by Internal Team and Comments	6/5/2019 - 8/7/2019	62 Days	8/15/2019-9/30/2019	45 Days
Technical Writing Team Prepares 2nd Internal Draft	8/7/2019 - 10/18/2019	71 Days	10/1/2019 - 12/9/2019	67 Days
2nd Internal RWSP Draft Release	10/18/2019		12/10/2019	
Review by Internal Team and Comments	10/18/2019 - 12/3/2019	45 Days	12/10/2019 - 1/10/2020	30 Days
SC Meeting to Notify Posting of External Draft of RWSP in March	N/A		January 2020	
Optional Briefing to GBs to Notify of RWSP Being Posted in March	N/A		January 2020	
Technical Writing Team Prepares External Draft	12/4/2019 - 2/3/2020	60 Days	1/10/2020 - 3/13/2020	63 Days
Present External Draft Summary to Governing Boards	March 2020		February 2020 / March 2020	
External Draft Posted to Websites	2/3/2020		3/13/2020	
Check in with SC & MOC (Start Review 3/13/2020 and have comments to us 5/15/2020)	N/A		April 2020	
Public Comment Period	2/5/2020 - 5/26/2020	111 Days	3/13/2020-5/15/2020	62 Days
Public Workshops	3/4/2020 - 5/1/2020		April 2020	
Review Comments, Answer and Update Draft RWSP	4/14/2020 - 8/25/2020	133 Days	5/15/2020-8/25/2020	103 Days
MOC Review of RWSP Updates and Changes Made	8/26/2020 - 9/16/2020	21 Days	8/26/2020 - 9/16/2020	21 Days
SC Approval	October ? 2020		October ? 2020	
Final Draft (with Comments / Responses Appendix) - Posted to Website After SC Approval	October ? 2020		October ? 2020	
Final Draft (with Comments / Responses Appendix) - Governing Board Approvals	October 2020		November 2020	